BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE
INSPECTION REPORT

Sl No	Description	Details	Remarks
1	Name of the work	Supplying and fixinbg of timer switches and control wire at Various wards in Dasarahalli Zone.	
2	Estimate Cost	25.00 Lakhs	
3	Administrative Approved No and Date	JC(DZ)/AS/715/12-13 Dtd:18.02.2013	
4	Technical Sanction No.and Date	CE/DZ/TS/11/~~12-13~~ 13-14 Dtd:24.07.2013	
5	Job Code No. and P Code No.	014-13-000056 P1517	
6	Tender Direct Entrusted to KRIDL	Not Applicable	
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE(Ele)/DZ/TN/GN/~~04~~ 01/2013-14 Dtd:26.02.2014 (CALL-3) NEW Digantha, Times of India Dtd: 27.02.2014	
8	Tender Approved Details	Tender Aproval Committee Note Dtd: 20.06.2014	
9	Work Order No and Date	EE(Ele)DZ/WO/02/2014-15 Dtd:22.07.2014	
10	Stipulation time of Completion	60 Days	
11	Actual date of commencement	22.07.2014	
12	Actual Date of Completion	21.09.2014	
13	Delay if any	nil	
14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	

17	Photograph verified	Enclosed	
18	Date of Inspection	19.12.2015	
19	MB No. and Page No.	1083/12-13 Page No-108272 to 108287	
20	BR No. and Date	44/14-15 Dtd:05.12.2014	
21	Section Officer		
22	Sub Division office	Sri K Nagesh , AEE (Electrical), Electrical Sub Division.	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

DEN
19/12/15

Date : 19-12-2015

To,
Executive Engineer,
Electrical Division
Dasarahalli Zone,
Bangalore.

Sir,

Sub : **Submission of Inspection Report-Reg**
Ref : ಬಿಬಿಎಂಪಿ/ದ.ವ./ಮು.ಅ/ಪಿಆರ್/ 23 | 15-16 Dt 18.5.15

* * * *

With reference to the above I am here with submitting the inspection report of various works of Electrical Division Inspected on 19-12-2015 at Dasarahalli Zone, the details are as below.

01.	014-13-000056	Supplying and fixing of timer switches And control wire at Various wards in Dasarahalli Zone.	44/14-15 05-12-2014
02.	014-13-000055	Providing SV Street Lights, Timer Switches and Control wire at Ward No.-14	61/13-14 15-01-2014
03.	012-13-000034	Providing SV Street Lights, Timer Switches and Control wire at Ward No.-12	25/14-15 11-08-2014
04.	013-13-000076	Providing SV Street Lights, Timer Switches and Control wire at Ward No.-13	09/15-16 09-04-2015
05.	013-13-000075	Providing Timer Switches to Electrical Street light installations at Ward No-13	10/15-16 09-04-2015
06.	015-13-000056	Providing SV Street Lights, Timer Switches and Control wire at Ward No.-15	11/14-15 20-05-2014

This is for your kind information of further needful

Yours Faithfully,

(Y.C.Kale Gowda)
Executive Engineer (Retd)